

(1) し尿搬入処理実績

年度	年間搬入量			施設処理 (日平均)		摘要
	施設処理	海洋投棄	計	投入量	稼働率	
39	kl 10,233.2	kl —	kl 10,233.2	kl 28.0	% 40.0	(70kl/日)
45	24,274.1	—	24,274.1	66.5	63.3	S45.1.21 増設 35kl/日 (105kl/日)
51	32,618.3	837.0	33,455.3	89.4	85.1	S52.1.20 海洋投棄 開始
58	19,016.1	14,954.3	33,970.4	104.5	80.4	S58.11.1 施設 130kl/24H開始
20	36,642.0	—	36,642.0	101.3	77.9	
21	36,566.1	—	36,566.1	103.9	79.9	
22	35,949.6	—	35,949.6	102.9	79.2	
23	35,135.5	—	35,135.5	96.5	74.2	
24	34,681.0	—	34,681.0	95.0	86.4	H25.2.1 処理方式 変更 110kl/日
25	33,446.3	—	33,446.3	91.6	83.3	
26	32,613.5	—	32,613.5	89.4	81.3	
27	32,341.1	—	32,341.1	88.4	80.4	
28	31,660.8	—	31,660.8	86.7	78.8	
29	30,709.5	—	30,709.5	84.1	76.5	
30	31,056.3	—	31,056.3	85.1	77.4	
元	30,287.4	—	30,287.4	82.8	75.3	
2	30,895.6	—	30,895.6	84.6	77.0	

(2) 令和2年度月別し尿搬入実績

区 月 分 別	し 尿 搬 入 状 況				
	碧 南 市	高 浜 市	合 計	搬 入 日 数	平 均 日 量
	(A)	(B)	(C) A+B	(D)	(E) C/D
	kl	kl	kl	日	kl
4	1,241.3	1,258.6	2,499.9	22	113.6
5	1,578.7	1,215.8	2,794.5	21	133.1
6	1,566.1	1,226.7	2,792.8	22	126.9
7	1,616.3	1,379.3	2,995.6	23	130.2
8	1,234.2	1,045.3	2,279.5	20	114.0
9	1,401.3	1,176.1	2,577.4	22	117.2
10	1,409.5	1,268.8	2,678.3	22	121.7
11	1,421.4	1,096.1	2,517.5	21	119.9
12	1,351.6	1,109.4	2,461.0	21	117.2
1	1,310.6	1,068.4	2,379.0	20	119.0
2	1,337.7	946.7	2,284.4	20	114.2
3	1,447.9	1,187.8	2,635.7	23	114.6
計	16,916.6	13,979.0	30,895.6	257	—
平均	1,409.7	1,164.9	2,574.6	21.4	120.2