

## (1) し尿搬入処理実績の変遷

年 度	年 間 搬 入 量			施 設 処 理 (日平均)		摘 要
	施 設 処 理	海 洋 投 棄	計	投 入 量	稼 働 率	
	kl	kl	kl	kl	%	
39	10,233.2	—	10,233.2	28.0	40.0	(70kl/日)
45	24,274.1	—	24,274.1	66.5	63.3	S45.1.21 増設 35kl/日 (105kl/日)
51	32,618.3	837.0	33,455.3	89.4	85.1	S52.1.20 海洋投棄開始
58	19,016.1	14,954.3	33,970.4	104.5	80.4	S58.11.1 施設 130kl/24H開始
19	37,170.8	—	37,170.8	100.8	77.5	
20	36,642.0	—	36,642.0	101.3	77.9	
21	36,566.1	—	36,566.1	103.9	79.9	
22	35,949.6	—	35,949.6	102.9	79.2	
23	35,135.5	—	35,135.5	96.5	74.2	
24	34,681.0	—	34,681.0	95.0	86.4	H25.2.1 処理方式変更 110kl/日
25	33,446.3	—	33,446.3	91.6	83.3	
26	32,613.5	—	32,613.5	89.4	81.3	
27	32,341.1	—	32,341.1	88.4	80.4	
28	31,660.8	—	31,660.8	86.7	78.8	
29	30,709.5	—	30,709.5	84.1	76.5	
30	31,056.3	—	31,056.3	85.1	77.4	

## (2) 平成30年度月別し尿搬入実績

区 月 分 別	し尿搬入状況				
	碧南市	高浜市	合計	搬入日数	平均日量
	(A)	(B)	(C) A+B	(D)	(E) C/D
4	kl 1,406.7	kl 1,137.2	kl 2,543.9	日 21	kl 121.1
5	1,762.2	1,327.2	3,089.4	23	134.3
6	1,631.6	1,090.3	2,721.9	21	129.6
7	1,744.9	1,242.3	2,987.2	22	135.8
8	1,487.1	1,093.3	2,580.4	21	122.9
9	1,397.7	884.0	2,281.7	20	114.1
10	1,337.4	1,090.8	2,428.2	23	105.6
11	1,561.7	1,002.2	2,563.9	22	116.5
12	1,491.6	980.4	2,472.0	20	123.6
1	1,476.6	967.3	2,443.9	20	122.2
2	1,404.7	998.0	2,402.7	20	120.1
3	1,452.9	1,088.2	2,541.1	21	121.0
計	18,155.1	12,901.2	31,056.3	254	—
平均	1,512.9	1,075.1	2,588.0	21.2	122.2